

The external weld was completed in the trench box. Then the welder crawled inside and completed the back weld. This was a transition weld between 0.740 and 0.486 wall thickness pipe. The welder struck the arc multiple times inside the pipe and missed the bevel multiple times.

